



Construction Update 4
Packard Avenue Road Reconstruction Project
June 30th, 2017

Project Progress:

- Rough Grading and Existing Pavement Removals have been completed.
- The Curb and Gutter has been poured on the Eastern half of the street. The west half will be poured on Wednesday July 5th, weather pending.
- Street Light Conduit and Pole Base installation will begin during the July 3 Week. Some small crossings and sections of conduit have already been installed across intersections.
- Sidewalk and Handicap Ramp work will also begin during the July 3 Week, weather pending.
- Finished grading and Asphalt is planned for the end of July.
- The construction is currently on schedule.