



CITY OF CUDAHY

ENGINEERING DEPARTMENT

5050 S. LAKE DRIVE

P.O. BOX 100510

CUDAHY, WI 53110-6106

Web Site: www.cudahy-wi.gov

Construction Progress Update

October 7th, 2016

The Contractor has re-laid 90% of the sanitary sewer and water main between the blocks of Allerton and Cudahy. The re-laid water main must be sterilized and tested before connections can be made to it. Should these results pass, they can begin the lateral construction for both sanitary and water services on Monday, October 10th. If the tests are successful, the City will begin to pass out water service interruption notices to residents on the block of Packard and on the side streets up to Kirkwood & Kingan. These water shut offs should take anywhere between 4 to 8 hours and will occur during the morning and afternoon. Only people who will be affected by the shut off will get a notice.

As of now, the Contractor plans to complete all of the work between Cudahy and Allerton before jumping over to the next phase between Allerton and Lunham. It is unknown at this time when this closure will occur. All efforts are being made to avoid any work in the Allerton intersection during pick up and drop off times. This will continue to be the case for the entirety of the job but some work still remains. **The school will be notified when work will disrupt their normal operating schedule.**